

zz z ;

0 V

Z Q -

Z 0

S 2

<u> Т</u> о <u>ы</u> ;

ALTITER MAN

ENT EM


PRO Σ ERN RMWA

0 S

ES \propto U

JOB 20

0



- S & S

TEMPORARY EROSION AND SEDIMENT CONTROL PLAN

STANDARD NOTES


Approval of this erosion control (ESC) plan does not constitute an approval of permanent road or drainage design (e.g. size and location of roads, pipes, restrictors, channels, retention facilities, utilities, etc.).

The implementation of these ESC plans and the construction, maintenance, replacement, and upgrading of these ESC facilities is the responsibility of the applicant/contractor until all construction is completed and approved and vegetation/landscaping is established.

The ESC facilities shall be inspected daily by the applicant/contractor and maintained as necessary to ensure their continued functioning.

The ESC facilities on inactive sites shall be inspected and maintained a minimum of once a month or within the 48 hours following a major storm


A temporary bypass system from upstream catch basins to the outfall location may be necessary. Contractor to devise temporary system as needed.



X = 1.0' FOR SLOPES 4H:1V OR FLATTER X = 1.5' FOR SLOPES STEEPER THAN 4H:1V

COMPOST BERM

NOT TO SCALE



1 INSERT SHALL BE INSTALLED PRIOR TO CLEARING AND GRADING ACTIVITY. OR UPON PLACEMENT OF A NEW CATCH BASIN.

2 SEDIMENT SHALL BE REMOVED FROM THE UNIT WHEN IT BECOMES HALF FULL .

3 SEDIMENT REMOVAL SHALL BE ACCOMPLISHED BY REMOVING THE INSERT, EMPTYING, AND RE-INSERTING IT INTO THE CATCH BASIN.

INLET PROTECTION

NOT TO SCALE

-XV = 1.5 Pt ? Slome:

CONSTRUCTION SWPPP NARRATIVE

1. CONSTRUCTION STORMWATER POLLUTION PREVENTION ELEMENTS.

a. MARK CLEARING LIMITS. Buffer Zones (BMP C102) shall be established prior to construction around delineated wetland buffers and drainage swales. Compost Berms shall be installed prior to construction to protect and mark the Buffer Zones. See plans for Compost Berm locations. Temporary fencing shall be erected per landscape drawings prior to starting construction.

b. ESTABLISH CONSTRUCTION ACCESS. Since a construction entrance will not be practical for this project, extra attention will be needed to keep roads and other hard sirfaces clean. Roads and asphalt parking areas shall be thoroughly cleaned at the end of each day. Sediment shall be removed from roads by shoveling or pickup sweeping and shall be transported to a controlled sediment disposal area. Street washing will be allowed only after sediment is removed in this manner. Street wash water shall be controlled by pumping back on site or otherwise to prevent from discharging into stormwater drain systems and systems tributary to State surface waters.

c. CONTROL FLOW RATES. Not applicable.

d. INSTALL SEDIMENT CONTROLS. Contractor to utilize silt fence, compost berms, or compost as needed to prevent sediment from leaving the site.

e. STABILIZE SOILS. From October 1 through April 30, no soils shall remain exposed and unworked for more than 2 days. From May 1 to September 30, no soils shall remain exposed and unworked for more than 7 days. This stabilization requirement applies to all soils on site, whether at final grade or not. Soils shall be stabilized at the end of the shift before a holiday or weekend if needed based on the weather forecast. Stabilization methods include: Temporary or Permanent Seeding (BMP C120), Mulching (BMP C121), and Surface Roughening (BMP C130). As much as practicable, contractor to keep trench spoils and stockpiles covered during rain events.

f. PROTECT SLOPES. The majority of the site is flat and stable. Slopes shall be protected by Mulching (BMP C121) and/or Permanent Seeding (BMP C120).

g. PROTECT DRAIN INLETS. Storm drain inlets operable during construction shall be protected so that stormwater runoff does not enter the conveyance system without first being filtered or treated to remove sediment. All roads and asphalt parking areas shall be kept clean. Sediment and street wash water shall not be allowed to enter storm drains. Inlets shall be inspected weekly at a minimum and daily during storm events. Inlet protection devices shall be cleaned or removed and replaced before six inches of sediment can accumulate. Inlets shall be protected by Storm Drain Inlet Protection (BMP C220).

h. STABILIZE CHANNELS AND OUTLETS. Due to the flat site concentrated flows are minimized.

i. CONTROL POLLUTANTS. All pollutants, including waste materials and demolition debris, that occur on site during construction shall be handled and disposed of in a manner that does not cause contamination of stormwater. Cover, containment, and protection from vandalism shall be provided for all chemicals, liquid products, petroleum products, and non—inert wastes present on the site. Use drip pans when servicing heavy equipment and vehicles. Apply fertilizers and pesticides in accordance with manufacturer's instructions to prevent stormwater runoff contamination.

j. CONTROL DEWATERING. Foundation, vault and trench de-watering may need to be hauled off site due to site contraints. Turbid water shall not be discharged to storm drain system or in a manner that would pollute downstream properties

k. MAINTAIN BMPs. Temporary and permanent erosion and sediment control BMPs shall be maintained and repaired as needed to assure continued performance of their intended function. Sediment control BMPs shall be inspected weekly and within 24 hours after a runoff producing storm event during the dry season and daily during the wet season. Temporary erosion and sediment control BMPs shall be removed within 30 days after final site stabilization is achieved or after the temporary BMPs are no longer needed.

I. MANAGE THE PROJECT. The Contractor is solely responsible for providing and maintaining these and such additional BMPs, as may be required to prevent erosion, control sediment, and prevent water pollution. Construction will also be phased, see Architectural Plans for project construction phasing.

2. PROJECT DESCRIPTION

a. TOTAL PROJECT AREA. 0.06 acres

b. TOTAL PROPOSED IMPERVIOUS AREA. O acres

c. TOTAL PROPOSED AREA TO BE DISTURBED. 0.06 acres

d. TOTAL VOLUME OF PROPOSED CUT/FILL. Cut = 5 CY, Fill = 5 CY. (Estimated volume between existing ground surface and proposed finish grades for base bid and all alternates. No shrink or swell factors applied.) Volumes are for SWPPP narrative only and are not intended for bidding or take-off purposes.

RECORD DRAWINGS



3. EXISTING SITE CONDITIONS

from west to east.

b. DESCRIPTION OF EXISTING VEGETATION. Mostly grass with some landscape,

c. DESCRIPTION OF EXISTING DRAINAGE. Existing drainage is also from west to east, but the pipe conveyance is failing. Ditch flow and pipe flow backs up and overflows catch basins in some storms to form overland flow.

4. ADJACENT AREAS

ii. LAKES. None

a. DESCRIPTION OF ADJACENT AREAS WHICH MAY BE AFFECTED BY SITE DISTURBANCE:

i. STREAMS. Schell Creek is approximately 100 feet from SDCB #1 and 175 feet from proposed rock-lined channel. The creek has a 25 foot buffer.

iii. WETLANDS. None known

iv. RESIDENTIAL AREAS. Project resides in a residential area.

v. ROADS. Crestline Street and Heights Drive border the project to the west.

vi. OTHER.

b. DESCRIPTION OF THE DOWNSTREAM DRAINAGE PATH LEADING FROM THE SITE TO THE RECEIVING BODY OF WATER (MINIMUM DISTANCE OF 400 YARDS.): Not applicable.

5. CRITICAL AREAS

a. DESCRIPTION OF CRITICAL AREAS THAT ARE ON OR ADJACENT TO THE SITE. None known

(E)—

1

UNPAVED AREAS

b. DESCRIPTION OF SPECIAL REQUIREMENTS FOR WORKING IN OR NEAR CRITICAL AREAS. NA

a. DESCRIPTION OF EXISTING TOPOGRAPHY. Site slopes from 5-10% generally

gravel, and asphalt roadway.

general conditions of contract for contractual completion dates.

b. WET SEASON CONSTRUCTION ACTIVITIES. No construction is

anticipated in wet season.

ENVIRONMENTALLY SENSITIVE/CRITICAL AREAS. NA

a. IDENTIFY THE PROPERTY OWNER RESPONSIBLE FOR THE INITIATION

b. DESCRIBE BONDS AND/OR OTHER EVIDENCE OF FINANCIAL SEDIMENTATION IMPACTS.

11. ENGINEERING CALCULATIONS

a. SEDIMENT PONDS/TRAPS. None used.

c. WATERWAYS. None used.

d. RUNOFF/STORMWATER DETENTION CALCULATIONS. None needed.

12. SWPPP CONTACT. Questions or concerns regarding the design, installation, or function of erosion control BMPs should be directed to: Wilson Engineering, LLC, 805 Dupont Street, Suite 7, Bellingham,

6. DESCRIPTION OF ONSITE SOILS: Unknown

7. EROSION PROBLEM AREAS. Uknown

8. CONSTRUCTION PHASING.

a. CONSTRUCTION SEQUENCE. Not Applicable

b. CONSTRUCTION PHASING. Not Applicable

9. CONSTRUCTION SCHEDULE

a. PROVIDE A PROPOSED CONSTRUCTION SCHEDULE. Begin construction Summer 2013. Completion date is Summer 2013. See

i. PROPOSED WET SEASON CONSTRUCTION ACTIVITIES. NA

ii. PROPOSED WET SEASON CONSTRUCTION RESTRAINTS FOR

10. FINANCIAL/OWNERSHIP RESPONSIBILITY

OF BONDS AND/OR OTHER FINANCIAL SECURITIES. City of Ferndale.

RESPONSIBILITY FOR LIABILITY ASSOCIATED WITH EROSION AND

b. DIVERSIONS. None used.

WA 98225, (360) 733-6100.

MALL.

KEYED NOTES:

A. HYDROSEED EXPOSED AREAS. B. NEW PAVEMENT, 2.5" THICK C. NEW LANDSCAPED SURFACE.

E. BANK RUN GRAVEL BACKFILL PER WSDOT 9-03.19 COMPACTED TO 90% MAX.

DENSITY.

D. NOT USED

PER WSDOT 9-03.19 COMPACTED TO 90% MAX. G. PIPE ZONE GRAVEL BEDDING

BANK RUN GRAVEL BACKFILL

COMPACTED TO 90% MAX. DENSITY H. UNDISTURBED NATIVE

PER WSDOT 9-03.12(3)

MATERIAL ROCK EXCAVATION PAY LIMITS

DENSITY CRUSHED SURFACING TOP COURSE PER WSDOT

COMPACTED TO 90% MAX.

9-03.9(3), COMPACTED TO 95% MAX DENSITY. 2" THICK.


TYPICAL TRENCHING & BACKFILL


PAVED AREAS


(1)—

NOT TO SCALE

IMPROVEMENTS **FERNDALE** SC NOTES AND I CRESTLINE







IMPROVEMENTS

TER

TORMW

LINE

RE

 ∞

DET


DR


FERNDAL


CALL TWO BUSINESS DAYS


BEFORE YOU DIG 1-800-424-5555 UTILITIES UNDERGROUND LOCATION CENTER

REVISIONS









CATCH BASIN FRAME AND VANED GRATE GRIMANHOLE RING AND COVER

RECTANGULAR ATMUSTMENT SECTION OR CIRCULAR ADARS IMENT SECTION

48', 54', 60', 72', 84" OR 68" ____

مسنتت

CATCH

easin

72"

84"

54"

60*

AMETER

1. No stepe are regutred when height is 4' or lass.

CATCH BASIN DIMENSIONS

KNOCKOUT

S:ZE

DISTANCE

12"

12"

BASE

PIPE ALLOWANCES

(1) Corrugated Polysthylone Storm Sawer Ptpe (Std. Spec. 9-06.20) (2) (Std. Spec. 9 05.12(1)) (3) (Std. Spec. 0 06.12(2))

PIPE MATERIAL WITH MAXIMUM INSIDE DIAMETER

2. The bottom of the precest catch assin may be sloped to facilitate descring.

The rectangular frame and grate may be installed with the Rango up or down.
 The frame may be cost into the adjustment section.

4. Knockouts shall have a wall thickness of 2" minimum to 2.5" merthyrn. Provide a 1.5" minimum gap between the knockout wall and the outside of the pipe. After the pipe is installed, fill the gap with joint morter in accordance with Standard Specification 9-14.3.

BASE RENFORCING STEEL

IN TACH DIRECTION

0.15

0.19

0.25

0.24

0.29

0.29

FX-56FS JI Y 1, 7067

Catch Basin Type 2

Stikes 1 OF 1 SHEET

Washington Sinds Daparated of Trace

PPROVED FOR PUBLICATION

Herois . Fetarieso 36-69 84

KNOCKOUTS SEPARATE BASE INTEGRAL BASE

0.18

0.25

0.35

0.39

0.39



 $_{\square}^{\square} \supset$

_ о п 5

- Ш

VEMI

TER

STORMWA

I N I

CR

ERND,

OF


DE

GE

<

DRAIN


STORM




RECORD DRAWINGS


BARS AT 2" O.C. WELD ENDS

TO BAR FRAME.



The commence of the second second





CHANNEL DETAIL NOT TO SCALE

NOTES:

GEOTEXTILE TO BE PLACED BETWEEN ALL SOIL AND ROCKLINED/ROCK WALL INTERFACES. GEOTEXTILE TO BE WOVEN, HIGH SURVIVABILITY PER TABLE 4 OF WSDOT 9-33.2(1)

ROCK WALL LINING TO BE REASONABLY WELL GRADED AS FOLLOWS:

MAXIMUM STONE SIZE: 12 INCHES MEDIAN STONE SIZE: 8 INCHES MINIMUM STONE SIZE: 2 INCHES

ROCK WALL AND LINING TO HAND STACKED AND WELL CHINKED TO CREATE TIGHT, CONSOLIDATED SURFACE

CALL	
TWO BUSINESS	DAYS
BEFORE YOU	DIG
1-800-424-	5555
1-800-424-	TION CENTER
	·

		NO.	S
CALL TWO BUSINESS DAYS BEFORE YOU DIG 1-800-424-5555 UTILITIES UNDERGROUND LOCATION CENTER	SHEET	733	0.0