8 8 8 8 8 8 8 8 8

O

1 / 13

PROJECT DATA

PUD NO. 1 OF WHATCOM COUNTY (OWNER): ALEC STRAND (PM) 1705 TRIGG RD FERNDALE, WA 98248 360.384.4288

BROWN & KYSAR (ENGINEER/APPLICANT): BYRON WOLTERSDORF, PE 1315 SE GRACE AVE., SUITE 201 BATTLEGROUND, WA 98604 360.687.3966

PACIFIC SURVEY & ENGINEERING (SURVEYOR): ADAM MORROW 909 SQUALICUM WAY, STE 111 BELLINGHAM, WA 98225 360.671.7387

ELEMENT SOLUTIONS (WETLAND SPECIALIST): JEFF NINNEMANN 909 SQUALICUM WAY, STE 111 BELLINGHAM, WA 98225 360.671.9172

SITE ADDRESS: WEST OF WATER TREATMENT PLANT NO. 1 5431 FERNDALE RD FERNDALE, WA 98248

CITY OF FERNDALE ZONING DESIGNATION: PRIVATE/INSTITUTIONAL (PI)

LEGAL DESCRIPTION: LOT 1 P U D NO 1 LLA AS REC AF 1970600201-EXC PTN DAF-TR IN GOVT LOT 7 DAF-BEG AT A CONC MON MARKING W 1/4 COR-TH S 01 DEG 58'50" E 1332.80 FT TO SW COR OF GOVT LOT 7-TH N 01 DEG 58'50" W ALG W LI OF GOVT LOT 7 272.67 FT TO POB MARKED BY A 3/4 INCH.

APPROXIMATE AREAS: PROPERTY AREA: WETLAND BUFFER IMPACT: 55,784 SF 33,778 SF WETLAND ENHANCEMENT: FLOODPLAIN CUT MITIGATION: 79,288 SF 11,921 SF

SURVEY DATA

BASELINE SURVEY WAS PROVIDED BY PACIFIC SURVEY & ENGINEERING (PSE) ON MARCH 29, 2019. TOPOGRAPHIC SURVEY WAS PERFORMED AND PREPARED IN ACCORDANCE WITH WAC 332-130-145

HORIZONTAL DATUM: NAD 83/91 WASHINGTON STATE PLAN NORTH ZONE (GRID) VERTICAL DATUM: PRIMARY BENCHMARK: PAINTED SQUARE AT LOADING BAY OF INTAKE FACILITY

WETLANDS AND ORDINARY HIGH WATER ALONG THE WEST BANK OF THE NOOKSACK RIVER DELINEATED IN THE FIELD IN JANUARY 2019 BY ELEMENT SOLUTIONS. FIELD DELINEATIONS SURVEYED BY PACIFIC SURVEYING AND ENGINEERING IN JANUARY 2019. WETLAND DELINEATION PER DEED RESTRICTION AF# 2150800068.

TBM NO. 159.11-45 - ELEVATION - 29.94'

ADDITIONAL SURVEY INFORMATION IS AVAILABLE UPON REQUEST.

GENERAL INFORMATION

PUMP STATION NO. 1 SUBSTATION PROJECT INVOLVES THE REPLACEMENT OF THE EXISTING SUBSTATION THAT CURRENTLY SERVICES THE WATER TREATMENT PLANT NO. 1 (WTP1), OWNED BY PUD NO. 1 OF WHATCOM COUNTY (WPUD1). SUBSTATION FENCING IS DESIGNED TO ALLOW WPUD1 PERSONNEL TO REFUEL THE DIESEL GENERATOR WITHOUT ACTUALLY ENTERING THE SUBSTATION. STRUCTURAL ELEMENTS OF THE SUBSTATION INCLUDE PERIMETER FENCING AND FOUNDATIONS FOR ELECTRICAL EQUIPMENT, METAL-CLAD CONTROL BUILDING, AND DIESEL GENERATOR WITH FUEL TANK.

THIS WORK COMPLIES WITH THE SITE PLAN REVIEW RESPONSE LETTER ISSUED 07-12-2019, APPROVED SITE PLAN DATED 02-24-2020, AND WITH CRITICAL AREAS REPORT DATED 09-11-2019.

THE PROJECT AREA LIES WITHIN THE 100-YEAR FLOOD PLAIN DESIGNATED BY THE FEDERAL EMERGENCY MANAGEMENT AGENCY (FEMA) AND WILL REQUIRE ELECTRICAL EQUIPMENT TO BE 1' ABOVE FLOOD ELEVATIONS. AS A RESULT, ADDITIONAL FILL WILL BE REQUIRED TO RAISE THE SUBSTATION SITE SO THAT STRUCTURES AND ELECTRICAL EQUIPMENT WILL NOT BE AFFECTED DURING THE 100-YEAR FLOOD EVENT. EQUAL AMOUNTS OF CUT WILL BE REQUIRED FOR THE ADDITIONAL FILL SO THAT FLOOD ELEVATIONS DO NOT RISE DUE TO CONSTRUCTION. THE MITIGATED CUT AREA AND DEPTH ARE DESCRIBED WITHIN THESE CONSTRUCTION PLANS IN ORDER TO BE COMPLIANT WITH A NO-NET RISE IN FLOOD ELEVATIONS. (AB) NO-NET-RISE CONDITION CONFIRMED BY VOLUMETRIC ANALYSIS

PERFORMED 11/29/2023. PERMANENT ROAD ACCESS TO THE SUBSTATION WILL BE APPROXIMATELY 200' NORTH OF WTP1 OFF FERNDALE ROAD. THE ACCESS ROAD WILL LOOP AROUND INSIDE THE SUBSTATION AND PROVIDE A HAMMER HEAD TURN-AROUND FOR FIRE APPARATUS OUTSIDE SUBSTATION FENCING. ASPHALT PAVING APPROXIMATELY 25' BY 20' IS REQUIRED FOR CONNECTING THE GRAVELED ACCESS ROAD TO FERNDALE ROAD.

STORMWATER MANAGEMENT FOR THE SITE WILL INCLUDE A ROADSIDE DITCH TO CONVEY RUN-OFF TO A BIORETENTION POND FOR TREATMENT, DETENTION, AND INFILTRATION. RUN-OFF FROM THE GRAVELED ACCESS ROAD WILL SHED TO THE NORTH AND BE TREATED BY A COMPOST AMENDED VEGETATED FILTER STRIP (CAVFS). EMERGENCY OVERFLOW MANHOLES AND A POND RISER ASSEMBLY WILL DIRECT EXCESS STORMWATER TO THE NEARBY MITIGATED WETLANDS. TEMPORARY MEASURES SHALL BE INSTALLED PRIOR TO ANY CONSTRUCTION ACTIVITIES ACCORDING TO PROJECT STORMWATER POLLUTION AND PREVENTION PLAN (SWPPP), PROJECT PLANS, AND STORMWATER MANAGEMENT MANUAL.

EXISTING BUFFERS FOR THE MITIGATED WETLAND NORTH OF THE SUBSTATION WILL BE AFFECTED BY CONSTRUCTION ON WPUD1 PROPERTY. AS A RESULT, ENHANCEMENT OF THE EXISTING BUFFER ON CITY OF FERNDALE PROPERTY WILL BE REQUIRED IN ACCORDANCE WITH THE CRITICAL AREAS REPORT AND LANDSCAPE PLANS.

WORK PERFORMED IN CITY ROW AND ON PRIVATE PROPERTY REQUIRES PROJECT CERTIFICATION BY THE ENGINEER OF RECORD (EOR) IN CONFORMANCE WITH THE APPROVED PLANS AND SPECIFICATIONS IN ORDER FOR THE CITY TO PROVIDE PROJECT ACCEPTANCE.

CONTRACTOR COMPLIANCE

THE CONTRACTOR IS RESPONSIBLE FOR CONFORMING TO PROJECT PLANS & SPECIFICATIONS. ALL WORK PERFORMED WILL BE IN COMPLIANCE WITH THE CITY OF FERNDALE MUNICIPAL CODE (FMC) AND CURRENT EDITION OF THE "STANDARD SPECIFICATIONS FOR ROAD, BRIDGE, AND MUNICIPAL CONSTRUCTION" PUBLISHED BY WASHINGTON STATE DEPARTMENT OF TRANSPORTATION (WSDOT).

WETLAND BUFFER ENHANCEMENT AREA

TEMPORARY EROSION CONTROL SYSTEMS SHALL BE INSTALLED PRIOR TO ALL CONSTRUCTION ACCORDING TO THE STORMWATER MANAGEMENT PLAN AND CONSTRUCTION STORMWATER POLLUTION & PREVENTION PLAN (SWPPP).

CONSTRUCTION ACTIVITIES INVOLVING EARTHWORK AND FOUNDATIONS SHALL FOLLOW RECOMMENDATIONS FOUND IN THE GEOTECHNICAL REPORT.

ADDITIONAL INFORMATON


TOPOGRAPHIC SURVEY; PACIFIC SURVEYING & ENGINEERING. P.U.D. NO. 1 OF WHATCOM COUNTY: WATER TREATMENT PLANT NO. 1, FERNDALE WA. JOB #: 2018348. UPDATED MARCH 28, 2019.

CITY OF FERNDALE CRITICAL AREAS REPORT, WETLAND DELINEATION AND STREAM ASSESSMENT; ELEMENT SOLUTIONS. DATED SEPTEMBER 11, 2019.

LIMITED INFILTRATION AND GEOTECHNICAL ASSESSMENT; ASSOCIATED EARTH SCIENCES INCORPORATED. PROJECT NO. 190047E001. DATED MAY 7, 2019.

PUMP STATION NO. 1 SUBSTATION PUD NO. 1 OF WHATCOM COUNTY

SW $\frac{1}{4}$ OF SECTION 29 AND SE $\frac{1}{4}$ OF SECTION 30, T39N, R2E W.M. TAX PARCEL: 390230481179



UTILITY NOTE

UNDERGROUND UTILITY LOCATIONS AS SHOWN ARE PER LOCATES PROVIDED BY PUBLIC UTILITY LOCATE AND OBSERVED EVIDENCE OF ABOVE GROUND STRUCTURES. BROWN & KYSAR INC. MAKES NO CERTIFICATION AS TO THE LOCATION OF ANY UNDERGROUND UTILITIES.



EASEMENT TABLE (AB) EASEMENTS SHOWN REFLECT PRE-PROJECT CONDITIONS.


| EASEMENT # | WIDTH/USE | AF # |
|------------|--------------------------|--------------|
| 1 | 40' SANITARY SEWER | 970523192 |
| 2 | 50' PUGET SOUND ENERGY | 1990600779 |
| 3 | 20' WATERLINE | 970523191 |
| 4 | 10' TELEPHONE | 1424841 |
| 5 | CONDEMNATION NO. 47833 | 1419236 |
| 6 | 20' WATERLINE | 989781 |
| 7 | 50' ACCESS AND UTILITIES | 1970600201 |
| 8 | TEMPORARY WORK AREA | 2018-1101555 |



SHEET INDEX

| CV01 CIVIL COVER SHEET CV02 SITE PLAN CV03 SURVEY CV04 EROSION CONTROL PLAN CV05 ACCESS ROAD PLAN & PROFILE CV06 SUBSTATION ROAD PLAN & PROFILE CV07 SUBSTATION NORTH—SOUTH PLAN & PROFILE CV08 SUBSTATION EAST—WEST PLAN & PROFILE CV09 STORM DRAIN PLAN & PROFILE CV10 WATER & DRAINAGE DETAILS CV11 ROAD SECTION DETAILS CV12 EROSION CONTROL DETAILS | INFORMATION AND PERFURMED A SHE VISIT. IN THE DEST OF MI |
|--|---|
| CV1.3 WETLAND & FLOODPLAIN MITIGATION AREAS | CRAIG POZARTH, P.E. |
| RELATED DOCUMENTS: STORMWATER MANAGEMENT PLAN CONSTRUCTION STORMWATER POLLUTION PREVENTION PLAN NPDES NOI COVERAGE WAR308863 LANDSCAPE PLANS ELECTRICAL PLANS STRUCTURAL PLANS | MA BI HEREBY CERTIFY THAT PACIFIC SURVEYING & ENGINEERING, INC. |

AS-BUILT PLANS ARE REQUIRED FOR PROJECT COMPLETION, THEREFORE A COPY OF APPROVED & STAMPED PLANS MUST BE ON THE JOB SITE WHENEVER CONSTRUCTION IS IN PROGRESS



00749.002 02/15/24 RI

(SEE TESC PLANS). THESE FACILITIES MUST BE SATISFACTORILY MAINTAINED UNTIL CONSTRUCTION AND LANDSCAPING IS COMPLETED AND THE SITE HAS BEEN STABILIZIED. IT IS THE CONTRACTOR'S RESPONSIBILITY TO IMPLEMENT ADDITIONAL BMPS SHOULD SITE CONDITIONS WORSEN. MAINTAIN A 24 HOUR EMERGENCY PHONE NUMBER FOR RESPONSE TO REPAIR OR UPGRADE TESC FACILITIES.

- 2. TEMPORARY SEDIMENT POND TO BE USED AS PERMANENT BIORETENTION FACILITY AFTER SUBSTATION CONSTRUCTION THROUGH IMPORTING THE APPROVED SPECIFIED SOIL MIX FOUND ON SHEET CV11.
- CONSTRUCT BMP T7.40 COMPOST AMENDED VEGETATED FILTER STRIP ALONG (CAVFS) ALONG THE NORTH EDGE OF THE ACCESS ROAD.
- 4. INSTALL SILT FENCE ALONG PROPERTY BOUNDARIES AS SHOWN TO PREVENT SEDIMENT FROM LEAVING THE SITE, INSTALLATION AND MAINTENANCE IN ACCORDANCE WITH SWMMWW 2014 BMP C233.
- 5. CONTRACTOR TO PROVIDE CONCRETE WASHOUT AREA IN ACCORDANCE WITH SWMMWW 2012 BMP C154.
- 6. CUT AREA FOR FLOOD MITIGATION CONSISTS OF STRIPPING TOPSOIL AND STOCKPILING IN DESIGNATED AREA. REMOVE APPX. 12" OF TOP LAYER SOIL IN THE STRIPPED AREA TO REACH DESIGN CONTOURS AS SHOWN. RETURN STRIPPED TOPSOIL TO SCARIFIED SUBGRADE IMMEDIATELY AFTER CUT VOLUME IS REACHED. SEE SHEET CV13 FOR MORE INFORMATION.
- 7. DRAINAGE PIPE PROFILES, ELEVATIONS, LENGTHS, AND MATERIAL REQUIREMENTS ARE FOUND ON SHEET CV09.

APPROXIMATE QUANTITIES

ANY STATED QUANTITIES ARE APPROXIMATE ONLY. THE CONTRACTOR IS ADVISED TO DETERMINE THEIR OWN TAKEOFF AND QUANTITIES FOR BIDDING. WHEN SIGNING THE PROJECT CONSTRUCTION CONTRACT, THE CONTRACTOR AGREES THAT THEIR COST FOR CONSTRUCTION OF EROSION AND STORMWATER CONTROL IS INCLUDED AND THERE WILL BE NO ADDITIONAL COSTS FOR NECESSARY MEASURES DUE TO WET WEATHER.

BMP C233 SILT FENCE: 2,418 LF BMP C201 GRASS-LINED CHANNELS: 563 LF BMP C241 TEMPORARY SEDIMENT POND EXCAVATION: 1,067 CY BMP C105 STABILIZED CONSTRUCTION ENTRANCE: 2,000 SF MIN. BMP C207 CHECK DAMS: 2 TOTAL

EROSION & SEDIMENTATION NOTES

BMP C233 SILT FENCE &

CLEARING LIMITS, SEE 5/CV12

ALL STREETS ARE TO BE KEPT CLEAR OF DIRT AND DEBRIS. STREETS SHALL BE SWEPT IMMEDIATELY WHEN DIRT HAS BEEN TRACKED ONTO THE PAVED SURFACES. WHEEL WASHING ON STREETS IS PROHIBITED. CONTRACTOR SHALL UTILIZE SELF-CONTAINED WHEEL WASH SYSTEMS AS NECESSARY WHEEL WASH LOCATION SHALL BE COORDINATED WITH ENGINEER PRIOR TO IMPLEMENTATION.

165' WETLAND BUFFER

\$87° 26' 12.99"E 569'

- NONCOMPLIANCE WITH THE EROSION CONTROL REQUIREMENTS, WATER QUALITY REQUIREMENTS AND/OR CLEARING LIMITS MAY RESULT IN REVOCATION OF PROJECT PERMITS, PLAN APPROVAL AND BOND FORECLOSURES.
- FROM MAY 1 TO SEPTEMBER 30, NO SOIL SHALL BE EXPOSED FOR MORE THAN 7 DAYS. GROUND COVER BMPS SHALL BE USED TO STABILIZE THE SOIL WITHIN THE STATED TIME FRAME OR SOONER IF WARRANTED BY WEATHER REPORTS OR CONDITIONS. APPLY 3" DEPTH WOOD CHIPS OR 4" DEPTH STRAW MULCH FOR TEMPORARY STABILIZATION
- 4. SOIL STOCKPILES SHALL BE STABILIZED WHEN NOT BEING ACTIVELY WORKED. WHEN ACTIVELY WORKING WITH THE SOIL STOCKPILE, STABILIZATION SHALL OCCUR AT THE END OF EACH WORKDAY.
- SILTATION BARRIERS AND ALL OTHER TESC MEASURES SHALL BE INSPECTED IMMEDIATELY AFTER EACH RAINFALL EVENT GREATER THAN 0.25" OVER A 24-HOUR PERIOD, AND AT LEAST ONCE PER WEEK.
- MAINTENANCE AND REPAIR OF TESC FACILITIES AND STRUCTURES SHALL BE CONDUCTED IMMEDIATELY UPON RECOGNITION OF A PROBLEM OR WHEN THE TESC MEASURES BECOME DAMAGED, OR AS WARRANTED BY THE MAINTENANCE STANDARDS PROVIDED FOR EACH BMP.
- SEDIMENTATION DEPOSITS SHALL BE REMOVED FROM ALL TEMPORARY DRAINAGE FACILITIES AND STRUCTURES UPON REACHING A DEPTH OF 6 INCHES. UP TO ONE FOOT OF SEDIMENT IS ALLOWED WITHIN A TRAPPED CATCH BASIN.
- SUFFICIENT TESC BMP MATERIALS AND SUPPLIES TO PROTECT THE ENTIRE SITE SHALL BE STOCKPILED ON-SITE AND PROTECTED FROM EXPOSURE.
- ALL SITE WORK SHALL COMPLY WITH THESE PLANS, PROJECT SPECIFICATIONS, AND THE CONDITIONS AND RECOMMENDATIONS OF THE SUPPLEMENTAL GEOTECHNICAL REPORT.
- 10. CONSTRUCTION ACCEPTANCE WILL BE SUBJECT TO A WELL ESTABLISHED GROUND COVER THAT FULFILLS THE REQUIREMENT OF THE APPROVED CONSTRUCTION PLANS AND THE CITY OF FERNDALE. ALL DISTURBED AREAS SUCH AS DETENTION FACILITIES, ROADWAY BACK-SLOPES, ETC. SHALL BE SEEDED WITH A PERENNIAL GROUND COVER GRASS TO MINIMIZE EROSION. GRASS SEEDING WILL BE DONE USING AN APPROVED HYDROSEEDER OR AS OTHERWISE APPROVED BY THE CITY OF FERNDALE.
- 11. ALL AREAS TO BE SEEDED SHALL BE CULTIVATED TO THE SATISFACTION OF THE CITY INSPECTOR. THIS MAY BE ACCOMPLISHED BY DISKING, RAKING, HARROWING OR OTHER ACCEPTABLE MEANS. PERFORM ALL CULTURAL OPERATIONS ACROSS OR AT RIGHT ANGLES TO THE SLOPE. IF NECESSARY, SURFACE RUNOFF CONTROL MEASURES SUCH AS GRADIENT TERRACES, INTERCEPTOR DIKE/SWALES, LEVEL SPREADERS, AND SEDIMENT BASINS SHALL BE INSTALLED PRIOR TO
- 12. ADDITIONAL POLLUTION PREVENTION REQUIREMENTS ARE INCLUDED IN THE PROJECT SURFACE WATER POLLUTION PREVENTION PLAN (SWPPP), INCLUDING MATERIAL HANDLING, SAMPLING, MAINTENANCE, AND REPORTING REQUIREMENTS. A COPY OF THE APPROVED SWPPP SHALL BE MAINTAINED ONSITE THROUGH THE ENTIRETY OF CONSTRUCTION.
- 13. CLEARING LIMITS SHALL BE FENCED WITH SILT FENCING, OR OTHER MEANS APPROVED BY THE OWNER, PRIOR TO BEGINNING CLEARING OR EARTHWORK ACTIVITIES. CLEARING LIMITS SHALL BE REVIEWED WITH THE OWNER AND ADJUSTMENTS MADE TO THE PROTECTION LIMITS AND TREES TO BE PROTECTED PRIOR TO CLEARING THE SITE.
- 14. EXISTING VEGETATION SHALL BE PROTECTED AND RETAINED TO THE MAXIMUM EXTENT FEASIBLE.

OTHERWISE DIRECTED BY THE ENGINEER.

- 15. DURING THE CONSTRUCTION PERIOD, NO DISTURBANCE BEYOND THE FLAGGED CLEARING LIMITS SHALL BE PERMITTED. THE FLAGGING SHALL BE MAINTAINED BY THE CONTRACTOR FOR THE DURATION OF CONSTRUCTION.
- 16. THE TESC FACILITIES SHOWN ON THIS PLAN ARE THE MINIMUM REQUIREMENTS FOR ANTICIPATED SITE CONDITIONS. DURING THE CONSTRUCTION PERIOD, THESE TESC FACILITIES SHALL BE UPGRADED AS NEEDED FOR THE UNEXPECTED STORM EVENTS AND TO ENSURE THAT SEDIMENT AND SEDIMENT-LADEN WATER DOES NOT LEAVE THE SITE.
- 17. AT NO TIME SHALL MORE THAN ONE FOOT OF SEDIMENT BE ALLOWED TO ACCUMULATE WITHIN A TRAPPED CATCH BASIN. ALL CATCH BASINS AND CONVEYANCE LINES SHALL BE CLEANED PRIOR TO PROJECT ACCEPTANCE. THE CLEANING OPERATION SHALL NOT FLUSH SEDIMENT LADED WATER INTO THE DOWNSTREAM SYSTEM.
- 18. THE CONTRACTOR SHALL REMOVE ALL TESC BMPS WITHIN 30 DAYS AFTER FINAL SITE STABILIZATION OR AFTER THEY ARE NO LONGER NECESSARY.
- 19. CONSTRUCTION ACCESS ROADS SHALL BE CONSTRUCTED AND MAINTAINED AS NEEDED BASED ON CONTRACTOR'S PHASING.
- OUT BY THE CITY OF FERNDALE AND SITE OWNER. 21. WEEKLY INSPECTIONS OF THE SITE WILL BE IMMEDIATELY FOLLOWED BY NECESSARY REPAIRS TO BMPS; PLUS INSPECTION AND REPAIRS AS NECESSARY ARE REQUIRED AFTER ANY STORM WITH INTENSITY OF GREATER THAN 6 MONTHS FOR ANY

DURATION. INSPECTIONS AND MAINTENANCE SHALL OCCUR INDEFINITELY UNTIL THE SITE IS DEVELOPED OR UNLESS

20. CONTRACTOR SHALL PROVIDE ROUTINE INSPECTION AND MAINTENANCE OF THE SITE. INSPECTIONS WILL ALSO BE CARRIED

22. AN INSPECTION CHECKLIST SHALL BE FILLED OUT FOR EACH INSPECTION AND SHALL BE SUBMITTED TO THE CITY OF FERNDALE.

23. SINCE THIS PROJECT MAY DISCHARGE STORMWATER TO THE MITIGATED WETLANDS, A DISCHARGE MONITORING REPORT (DMR) MUST BE SUBMITTED TO NPDES MONTHLY. REPORT "NO DISCHARGE" IF THE WETLANDS RECEIVE NO WATER. THE EMERGENCY OUTLET CULVERT SHOULD BE OBSERVED ON A REGULAR BASIS AND AFTER HEAVY RAIN EVENTS TO WITNESS DISCHARGE.

BMP C105 STABILIZED CONSTRUCTION ENTRANCE

MIN. 100' X 20', IF TRACKING IS OBSERVED

STOCKPILE, LAYDOWN,

& WASHOUT AREA

IN THE EVENT THAT WATER QUALITY MONITORING INDICATES THAT TURBID RUNOFF IS LEAVING THE SITE:

24. EXCESS MATERIAL TO BE HAULED OFF SITE AT THE END OF SUBSTANTIAL COMPLETION FOR PROPER DISPOSAL.

- 1. COVER ALL AREAS OF EXPOSED SOIL WITH PLASTIC SHEETING, PLASTIC SHOULD HAVE SUFFICIENT STAKED SAND BAGS AND OVERLAPPED JOINTS TO PREVENTS WIND BLOW-OFF.
- 2. PUMP ALL TURBID RUNOFF FROM DETENTION POND TO WATER TRUCK FOR OFF SITE DISPOSAL. NO OTHER WORK ACTIV SHALL BE PERMITTED UNTIL WATER QUALITY MONITORING INDICATES THAT CLEAN RUNOFF IS LEAVING THE SITE.
- 3. RECORD ANY DISCHARGE OBSERVED AND REPORT ON THE ACCORDING DMR.

FEMA 100-YR FLOOD ELEVATIONS

CITY OF FERNDALE SHORELINE JURISDICTION

BMP T7.40 CAVFS, AMEND NATIVE SOIL TO

₹FLOW = ~0.2%

BOTTOM CENTERLINE OF BMP C201

GRASS-LINED CHANNELS

MATCH BSM SPECIFICATIONS ON CV11

INSTALL BMP C233 SILT FENCE BETWEEN EXISTING FENCE & GRASS-LINED CHANNEL

WET SEASON GRADING NOTES (OCTOBER 1 THROUGH APRIL 30):

- 1. FROM OCTOBER 1 TO APRIL 30, NO SOIL MAY REMAIN EXPOSED FOR MORE THAN 2 DAYS. GROUND COVER BMPS SHAL BE USED TO STABILIZE THE SOIL WITHIN THE STATED TIME FRAME OR SOONER IF WARRANTED BY WEATHER REPORTS OR CONDITIONS. APPLY 3" DEPTH WOOD CHIPS OR 4" DEPTH STRAW MULCH FOR TEMPORARY STABILIZATION.
- 2. THE OCTOBER SEQUENCE SHALL BE MODIFIED TO MINIMIZE THE AREA OF UNSTABILIZED SOIL
- 3. EARTHEN AREAS THAT ARE SUBJECT TO CONTRIBUTING SEDIMENTS DURING STORM EVENT AND WHERE EARTH MOVEMENT IS NOT ANTICIPATED FOR 48—HOURS SHALL BE STABILIZED USING BMP MEASURES IN THE FOLLOWING NOTES
- 4. WET SEASON TESC MEASURES WILL BE EXPANDED TO INCLUDE
 - a. INSTALL A SECOND SILT FENCE, 10—FEET INSIDE OF THE ORIGINAL SILT FENCE b. A PLAN TO PUMP WATER FROM THE SEDIMENT POND TO A GRASSY AREA ON THE SITE WHEN DISCHARGE FROM THE SEDIMENT POND IS 'MUDDY', PRIOR APPROVAL BY THE CITY REQUIRED.
 - c. BUILDING MATERIALS SHALL BE STOCKPILED ON THE PAVED ROAD SURFACE (REDUCES "TRAFFIC" ON EARTHEN STRUCTURES)
- 5. SOILS SHALL NOT BE DISTURBED EXCEPT FOR ACTUAL CONSTRUCTION ACTIVITIES. PARKING IS ALLOWED ONLY ON PAVED AND OR ON GRAVEL SURFACES.
- 6. SLOPES 8% AND GREATER WITHOUT ESTABLISHED GROUNDCOVER WILL BE STABILIZED WITH PLASTIC SHEETING, 6-MIL (MINIMUM). THE SHEETING SHALL BE ANCHORED WITH SAND BAGS LOCATED 5-FEET APART ON THE PERIMETER AND 10-FEET ON CENTER OF THE REMAINDER OF THE SHEETING. MINIMUM OF 2-FEET OVERLAP IS REQUIRED FOR OVERLAPPING SHEETS.
- 7. WHEN RAINFALL IS HEAVY (DEFINED AS RAINFALL HARD ENOUGH TO PRODUCE SEDIMENT RUN—OFF FROM EXPOSED DIRT ALL EXPOSED EARTHWORK SHALL BE COVERED. NO OTHER CONSTRUCTION ACTIVITY SHALL OCCUR ON PREVIOUS SURFACES DURING THESE PERIODS OF HEAVY RAIN.
- 8. ALL DRAINAGE CHANNELS SHALL BE FULLY VEGETATED. CHANNELS SHALL BE SODDED IF THE VEGETATION GROWING IN THE CHANNEL IS INSUFFICIENT TO PROVIDE WATER QUALITY AND TO PREVENT EROSION OF THE CHANNEL.

DAILY MAINTENANCE:

ROADS ALONG CONTRACTOR'S HAUL ROUTE SHALL BE SWEPT OFF AND/OR CLEARED OF DEBRIS EVERYDAY.

SITE EROSION CONTROL AND WATER QUALITY ENFORCEMENT:

CITY OF FERNDALE AND THE STATE DEPARTMENT OF ECOLOGY WILL COORDINATE ENFORCEMENT EFFORTS FOR WATER QUALITY AND EROSION CONTROL, AS DEFINED IN THE CITY OF FERNDALE DESIGN AND CONSTRUCTION STANDARDS AND THE CONSTRUCTION STORMWATER GENERAL PERMIT.

SPECIAL FILL/STOCKPILE MATERIAL PLACEMENT, COMPACTION AND GRADING NOTES:

- 1. ANY AREAS RECEIVING STOCKPILED/FILL MATERIAL TO BE PLACED AND COMPACTED, TILLED INTO THE SUBGRADE PRIOR TO PLACEMENT OF THE SOIL.
- 2. STRUCTURAL FILL IN TRENCHES AND ACCESS ROADS SHALL BE COMPACTED TO MINIMU
- GEOTECHNICAL TESTING SHALL BE COMPLETED PRIOR TO FILL PLACEMENT TO DETERMI REQUIREMENTS REQUIRED TO ACHIEVE SPECIFIED COMPACTION.

APPROVED 02/15/2024 BY Hanger FOR Icevin CITY OF FERNDALE PUBLIC WORKS DEPARTMENT

AS-BUILT PLAN SET

|03-NG-CV04 4 / 13



S


S

#


Z


0


 \vdash




00749.005 02/15/24 F












- 2. THE IMPLEMENTATION OF THESE ESC PLANS AND THE CONSTRUCTION. MAINTENANCE, REPLACEMENT, AND UPGRADING OF THESE ESC FACILITIES IS THE RESPONSIBILITY OF THE CONTRACTOR UNTIL ALL CONSTRUCTION IS COMPLETED AND APPROVED AND VEGETATION/LANDSCAPING IS ESTABLISHED.
- 3. THE ESC FACILITIES SHALL BE INSPECTED DAILY BY THE CONTRACTOR AND MAINTAINED AS NECESSARY TO ENSURE THEIR CONTINUED FUNCTIONING.
- 4. STABILIZED CONSTRUCTION ENTRANCES SHALL BE INSTALLED AT THE BEGINNING OF CONSTRUCTION AND MAINTAINED FOR THE DURATION OF THE PROJECT. ADDITIONAL MEASURES MAY BE REQUIRED TO INSURE THAT ALL PAVED AREAS ARE KEPT CLEAN FOR THE DURATION OF THE PROJECT.
- 5. CONSTRUCTION ACTIVITY SHOULD BE SCHEDULED OR PHASED AS MUCH AS POSSIBLE TO REDUCE THE AMOUNT OF EARTHWORK ACTIVITY THAT IS PERFORMED DURING THE WINTER MONTHS.
- 6. EXISTING TEMPORARY EROSION CONTROL MEASURES SHALL BE MAINTAINED AND MODIFIED AS NECESSARY TO PRESERVE FUNCTIONALITY.
- 7. EROSION CONTROL MEASURES TO BE INSTALLED IN ACCORDANCE TO DEPARTMENT OF ECOLOGY'S STORMWATER MANAGEMENT MANUAL FOR WESTERN WASHINGTON 2014 AND CONSTRUCTION STORMWATER POLLUTION & PREVENTION
- 8. CONTRACTOR TO PROVIDE CONCRETE WASHOUT AREA IN ACCORDANCE TO BMP
- 9. ON-SITE EROSION CONTROL INSPECTIONS AND TURBIDITY MONITORING SHOULD BE PERFORMED IN ACCORDANCE WITH DEPARTMENT OF ECOLOGY REQUIREMENTS. WEEKLY AND MONTHLY REPORTING TO ECOLOGY SHOULD BE PERFORMED ON A REGULARLY SCHEDULED BASIS.
- 10. SOILS TO BE REUSED ON SITE SHOULD BE STORED TO REDUCE EROSION FROM THE STOCKPILE WITH THE USE OF PLASTIC SHEETING, SEE 2/CV12.
- 11. PROVIDE OUTLET PROTECTION FOR ALL CULVERT OUTLETS, SEE 1/CV12.






- 1. PLASTIC SHEETING IS USED TO PROVIDE IMMEDIATE PROTECTION TO SLOPES AND STOCKPILES.
- 2. DO NOT USE PLASTIC COVERING UPSLOPE OF AREAS SUCH AS STEEP AND/OR UNSTABLE SLOPES THAT MIGHT BE ADVERSELY AFFECTED BY CONCENTRATED RUNOFF.
- 3. WHEN POSSIBLE, INSTALL AN INTERCEPTER DIKE AT THE TOP OF THE PLASTIC TO DIVERT FLOWS AWAY
- 4. TOE-IN THE TOP OF THE SHEETING IN A 6"x6" TRENCH BACKFILLED WITH COMPACTED NATIVE MATERIAL
- 5. INSTALL A GRAVEL BERM, RIPRAP, OR OTHER SUITABLE PROTECTION AT THE TOP OF THE SLOPE IN ORDER TO DISSIPATE RUNOFF VELOCITY.
- 6. ANCHOR THE PLASTIC USING SANDBAGS OR OTHER SUITABLE TETHERED ANCHOR SYSTEM SPACED ON A 10' GRID SPACING IN ALL DIRECTIONS.
- 7. OVERLAP SEAMS 1-2, TAPE, ROLL AND STAKE THE SEAMS AND THEN WEIGH DOWN THE ENTIRE LENGTH.
- 8. BARRIER IS REQUIRED @ TOE OF STOCK PILE.
- 9. REPLACE TORN SHEETS AND REPAIR OPEN SEAMS. COMPLETELY REMOVE AND REPLACE PLASTIC WHEN IT BEGINS TO DETERIORATE.







SECTION A-A

APPROVED 02/15/2024 Henry FOR ICCUIN CITY OF FERNDALE **PUBLIC WORKS DEPARTMENT** OUTLET PROTECTION DETAIL NOT TO SCALE

AS-BUILT PLAN SET

BSTATION DETAILS


WHATCOM 5 TRIGG RD

STATION #1 SION CONTRO PUD

PUMP ERO

0

03-NG-CV12



NOT TO SCALE

SILT FENCE

SPLICED FENCE SECTIONS SHALL BE CLOSE ENOUGH TOGETHER TO PREVENT SILT LADEN WATER FROM ESCAPING THROUGH THE FENCE AT THE OVERLAP.

1. INSTALL THE ENDS OF THE SILT FENCE TO POINT SLIGHTLY UPSLOPE TO PREVENT SEDIMENT FROM FLOWING AROUND THE ENDS OF THE FENCE.

2. PERFORM MAINTENANCE IN ACCORDANCE WITH STANDARD

SPLICE DETAIL (WOOD POSTS SHOWN)

NOT TO SCALE

-PERMEABLE BALLAST (TYP.) ~ SEE STANDARD SPECIFICATION SECTION 9-03.9(2)1' (F<u>T.) MIN.</u> DEPTH (TYP.) AS REQUIRED ~ 100'-(FT) MIN., EXCEPT MAY BE REDUCED TO 50' (FT) MIN. FOR SITES WITH LESS PROVIDE FULL WIDTH THAN ONE ACRE OF OF INGRESS/EGRESS EXPOSED SOIL AREA 20' MINIMUM - PLACE CONSTRUCTION GEOTEXTILE FOR SOIL STABILIZATION FROM THE EDGE OF THE EXISTING

ROADWAY TO THE CONSTRUCTION ENTRANCE, OR AS DIRECTED BY THE ENGINEER ISOMETRIC VIEW STABILIZED CONSTRUCTION ENTRANCE

STABILIZED CONSTRUCTION ENTRANCE SHALL MEET THE

REQUIREMENTS OF STANDARD SPECIFICATION SECTION 8-01.3(7).

STABILIZED CONSTRUCTION ENTRANCE

